



1. M2 SERIES STARTUP FORM

Job Name: _____	Date: _____
Address: _____ _____	
Model Number: _____	
Serial Number: _____	Tag: _____
Startup Contractor: _____	
Address: _____ _____	
Phone: _____	

1.1. Pre Startup Checklist

Installing contractor must verify the following items.	
1. Is there any visible shipping damage?	<input type="checkbox"/> YES
2. Is the unit level?	<input type="checkbox"/> YES
3. Are the unit clearances adequate for service and operation?	<input type="checkbox"/> YES
4. Do all access doors open freely and are the handles operational?	<input type="checkbox"/> YES
5. Have all shipping braces been removed?	<input type="checkbox"/> YES
6. Have all electrical connections been tested for tightness?	<input type="checkbox"/> YES
7. Does the electrical service correspond to the unit nameplate?	<input type="checkbox"/> YES
8. On 208/230V units, has transformer tap been checked?	<input type="checkbox"/> YES
9. Has overcurrent protection been installed to match the unit nameplate requirement?	<input type="checkbox"/> YES
10. Have all set screws on the fans been tightened?	<input type="checkbox"/> YES
11. Do all fans rotate freely?	<input type="checkbox"/> YES
12. Does the field water piping to the unit appear to be correct per design parameters?	<input type="checkbox"/> YES
13. Is all copper tubing isolated so that it does not rub?	<input type="checkbox"/> YES
14. Have the damper assemblies been inspected?	<input type="checkbox"/> YES
15. Are air filters installed with proper orientation?	<input type="checkbox"/> YES
16. Have condensate drain and p-trap been connected?	<input type="checkbox"/> YES
17. Is the TXV sensing bulb in the correct location?	<input type="checkbox"/> YES
18. Does the TXV sensing bulb have proper thermal contact and is properly insulated?	<input type="checkbox"/> YES
19. Is the actual refrigerant charge of the largest circuit in accordance with the required conditioned floor area?	<input type="checkbox"/> YES
20. Are ventilation and exhaust openings unobstructed?	<input type="checkbox"/> YES
21. Are markings, decals, and warnings on unit clearly visible?	<input type="checkbox"/> YES
22. Are all damaged or illegible markings and warnings replaced?	<input type="checkbox"/> YES
23. Has the functionality of the Refrigerant Detection System been verified?	<input type="checkbox"/> YES



1.2. Ambient Temperature

Ambient Dry Bulb Temperature: _____ °C/°F	Ambient Wet Bulb Temperature: _____ °C/°F
---	---

1.3. Supply Fan Assembly

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____	
Number	hp	L1 Volts/Amps	Number	hp	
1					
2					
Band Size: _____			VAV Controls: _____		
VFD Frequency: _____			Springs Operating Correctly <input type="checkbox"/>		

1.4. Energy Recovery Wheel Assembly

Wheels Spin Freely <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		FLA _____	
Number	hp	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps	
1					
2					

1.5. Power Exhaust Fan Assembly

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____	
Number	hp	L1	L2	L3	
1					
2					
Band Size			Springs Operating Correctly <input type="checkbox"/>		
VFD Frequency: _____					

1.6. Power Return Fan Assembly

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____	
Number	hp	L1	L2	L3	
1					
2					
Band Size : _____			Springs Operating Correctly <input type="checkbox"/>		
VFD Frequency: _____					



1.7. Outside Air/Economizer Dampers

OA Operation Check <input type="checkbox"/>	Damper Wiring Check <input type="checkbox"/>	Gears Check <input type="checkbox"/>
RA Operation Check <input type="checkbox"/>	Damper Wiring Check <input type="checkbox"/>	Gears Check <input type="checkbox"/>
EA Operation Check <input type="checkbox"/>	Damper Wiring Check <input type="checkbox"/>	Gears Check <input type="checkbox"/>
Damper Actuator Type: _____		
Economizer Changeover Type and Operation: _____		

1.8. Unit Configuration

Water-Cooled Condenser <input type="checkbox"/>	Air-Cooled Condenser <input type="checkbox"/>
No Water Leaks <input type="checkbox"/>	Condenser Safety Check <input type="checkbox"/>
Water Flow: _____	gpm: _____
Water Inlet Temperature: _____°C/°F	Water Outlet Temperature: _____°C/°F

1.9. Compressors/DX Cooling

Check Rotation <input type="checkbox"/>						
Number	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps	Head Pressure KPA/PSIG	Suction Pressure KPA/PSIG	Crankcase Heater Amps
1						
2						
3						
4						

1.10. Refrigeration System 1 - Cooling Mode

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

1.11. Refrigeration System 2 - Cooling Mode

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

1.12. Refrigeration System 3 - Cooling Mode

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

1.13. Refrigeration System 4 - Cooling Mode

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

1.14. Refrigeration System 1 - Heating Mode (Heat Pump Only)

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

1.15. Refrigeration System 2 - Heating Mode (Heat Pump Only)

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

1.16. Refrigeration System 3 - Heating Mode (Heat Pump Only)

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

1.17. Refrigeration System 4 - Heating Mode (Heat Pump Only)

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A



1.18. Air-Cooled Condenser Fans

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____	
Number	hp	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps	
1					
2					
3					
4					
5					
6					

1.19. Water/Glycol System

1. Has the entire system been flushed and pressure checked?	<input type="checkbox"/> YES
2. Has the entire system been filled with fluid?	<input type="checkbox"/> YES
3. Has air been bled from the heat exchangers and piping?	<input type="checkbox"/> YES
4. Is the glycol the proper type and concentration (N/A if water)?	<input type="checkbox"/> YES
5. Is there a minimum load of 50% of the design load?	<input type="checkbox"/> YES
6. Has the water piping been insulated?	<input type="checkbox"/> YES
7. What is the freeze point of the glycol (N/A if water)? _____	

1.20. Electric Heating

Stages _____		Limit Lockout <input type="checkbox"/>		Aux. Limit Lockout <input type="checkbox"/>	
Stage	Amps	Stage	Amps		
1		5			
2		6			
3		7			
4		8			



1.21. Electric Preheating

Limit Lockout <input type="checkbox"/>		Aux. Limit Lockout <input type="checkbox"/>	
Outside Air Temperature Setpoint: _____ °C/°F			
Preheat Leaving Air Temperature Setpoint: _____ °C/°F			
Stage	Amps	Stage	Amps
1		3	
2		4	

1.22. A2L Mitigation Board

1. Does each port (sensor 1-3) have a male connector plugged in on both the Cabinet and Airstream board?	<input type="checkbox"/> YES
2. Do the compressor(s) and gas heat operation shut off when the Cabinet Board is in the alarm state?	<input type="checkbox"/> YES
3. Does the unit operate normally except compressor and gas heat operation when the Cabinet Board is in the alarm state?	<input type="checkbox"/> YES
4. Do the compressor(s) shut off and fan(s) stay on when the Airstream Board is in the alarm state?	<input type="checkbox"/> YES
5. Does non-compressor or gas heating/cooling stay on when both A2L Mitigation boards are in the alarm state?	<input type="checkbox"/> YES

