LF Series Startup Form

Job Name: Date:	:
Address:	
Model Number:	
Model Number:	···
	g:
Startup Contractor:Address:	
	»:
Pre Startup Checklist Installing contractor should varify the following items	
Installing contractor should verify the following items.	
1. Is there any visible shipping damage?	Yes No
2. Is the unit level?	
3. Are the unit clearances adequate for service and operation?	Yes No
4. Do all access doors open freely and are the handles operational?	☐Yes ☐No
5. Have all shipping braces been removed?	☐Yes ☐No
6. Have all electrical connections been tested for tightness?	☐Yes ☐No
7. Does the electrical service correspond to the unit nameplate?	☐Yes ☐No
8. On 208/230V units, has transformer tap been checked?	☐Yes ☐No
9. Has overcurrent protection been installed to match the unit nameplate requirement?	Yes No
10. Have all set screws on the fans been tightened?	☐Yes ☐No
11. Do all fans rotate freely?	☐Yes ☐No
12. Does the field water piping to the unit appear to be correct per design parameters?	☐Yes ☐No
Ambient Temperature	
Ambient Dry Bulb Temperature°F Ambient Wet Bulb Temper	ature°F

Water/Glycol System

1.	Has the entire system been flushed and pressure checked?	☐ Yes ☐ No
2.	Have isolation valves to the chiller been installed?	☐ Yes ☐ No
3.	Has the entire system been filled with fluid?	☐ Yes ☐ No
4.	Has air been bled from the heat exchangers and piping?	☐ Yes ☐ No
5.	Is there a minimum load of 25% of the design load?	☐ Yes ☐ No
6.	Has the water piping been insulated?	Yes No
7.	Is the glycol the proper type and concentration (N/A if water)?	☐ Yes ☐ No
8.	What is the freeze point of the glycol (N/A if water)?	
Chi	iller Configuration	
Air	-Cooled Condenser Evaporative-Cooled Conden	iser 🗌

Condenser Safety Check \square

Water Flow _____ gpm

Chilled Water Out Temperature _____°F

Compressors/DX Cooling

Chilled Water In Temperature _____°F

Low Ambient Control

No Water Leaks

Check Rotation							
Number	Model #	L1	L2	L3	Head Pressure PSIG	Suction Pressure PSIG	Crankcase Heater Amps
1							
2							
3							
4							

Refrigeration System 1 - Cooling Mode

g	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge		-		N/A	N/A
Suction				N/A	
Liquid					N/A

Refrigeration System 2 - Cooling Mode

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

Condenser Fans

Commenser						
Alignment [Check Rotation		Nameplate Amps		
Number	hp	L1	L2	L3		
1						
2						
3						
4						
5						
6						

Pumping Package

	hp	L1	L2	L3	Flow (gpm)
Chiller Pump #1					
Chiller Pump #2					

Maintenance Log

This log must be kept with the unit. It is the responsibility of the owner and/or maintenance/service contractor to document any service, repair or adjustments. AAON Service and Warranty Departments are available to advise and provide phone help for proper operation and replacement parts. The responsibility for proper start-up, maintenance and servicing of the equipment falls to the owner and qualified licensed technician.

Entry Date	Action Taken	Name/Tel.
	_	