WV Series Startup Form

Job Name: Dat	e:
Address:	
Model Number	
Model Number: Tag	g:
Startup Contractor:	š·
Address:	
	e:
Pre Startup Checklist	
Installing contractor should verify the following items.	
1. Is there any visible shipping damage?	☐Yes ☐No
2. Is the unit level?	☐Yes ☐No
3. Are the unit clearances adequate for service and operation?	☐ Yes ☐ No
4. Have all electrical connections been tested for tightness?	□Yes □No
5. Does the electrical service correspond to the unit nameplate?	□Yes □No
6. On 208/230V units, has transformer tap been checked?	☐Yes ☐No
7. Has overcurrent protection been installed to match the unit nameplate requirement?	☐Yes ☐No
8. Have all set screws on the fans been tightened?	☐Yes ☐No
9. Does the fan rotate freely?	☐Yes ☐No
10. Does the field water piping to the unit appear to be correct per design parameters?	□Yes □No
11. Is all copper tubing isolated so that it does not rub?	☐Yes ☐No
12. Are air filters installed with proper orientation?	☐Yes ☐No
13. Has the condensate drain been connected?	☐Yes ☐No
Ambient Temperature	
Ambient Dry Bulb Temperature°F Ambient Wet Bulb Temper	ature°F

Supply Fan Ass	sembly					
Alignment		Check Rotation		Nameplate Amps		
Number	hp	L1	L2		L3	
1						
Compressors/E	uges for tro	ubleshooting				
Check Rotation						
Number	L1	L2	L3	Head Pressure PSIG	Suction Pressure PSIG	
1						
Refrigeration S Due to the channecessary		nature of these units Saturated	Line	d only be adjusted	Superheat	
Discharge		Temperature	Temperature	N/A	N/A	
Suction				N/A	IV/A	
Liquid				11/11	N/A	
Refrigeration System 1 - Heating Mode (Heat Pump Only)						
	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat	
Discharge				N/A	N/A	
Suction				N/A		
Liquid					N/A	
Unit Configura	ition					
No Water Leaks	\Box					
Water Flow gpm						
Water Inlet Temperature°F Water Outlet Temperature°F						

Water/Glycol System

1. Has the entire system been flushed and pressure checked?	☐Yes ☐No
2. Has the entire system been filled with fluid?	☐Yes ☐No
3. Has air been bled from the heat exchangers and piping?	☐Yes ☐No
4. Is the glycol the proper type and concentration (N/A if water)?	☐Yes ☐No
5. Is there a minimum load of 50% of the design load?	☐Yes ☐No
6. If geothermal, does water piping include insulation?	☐Yes ☐No
7. What is the freeze point of the glycol (N/A if water)?	

Maintenance Log

This log must be kept with the unit. It is the responsibility of the owner and/or maintenance/service contractor to document any service, repair or adjustments. AAON Service and Warranty Departments are available to advise and provide phone help for proper operation and replacement parts. The responsibility for proper startup, maintenance, and servicing of the equipment falls to the owner and qualified licensed technician.

Entry Date	Action Taken	Name/Tel.