




# Installation, Operation, and Maintenance Manual



## M2 Series Startup Forms

Modular Indoor Air Handling Units & Self Contained Units

---

The information in this document is subject to change. Printed versions may not reflect the most current updates. Please ensure that you have the most recent version prior to referencing any information within the document. Visit ([Website](#)) to confirm your version is up to date, or to download the most recent version.

# 1. M2 SERIES STARTUP FORM

Job Name:	Date
Adress:	
Model Number:	
Serial Number:	Tag:
Startup Contractor:	
Address:	
Phone:	

## 1.1. Pre Startup Checklist

Installing contractor must verify the following items.		
1. Is there any visible shipping damage?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
2. Is the unit level?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
3. Are the unit clearances adequate for service and operation?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
4. Do all access doors open freely and are the handles operational?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
5. Have all shipping braces been removed?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
6. Have all electrical connections been tested for tightness?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
7. Does the electrical service correspond to the unit nameplate?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
8. On 208/230V units, has transformer tap been checked?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
9. Has overcurrent protection been installed to match the unit nameplate requirement?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
10. Have all set screws on the fans been tightened?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
11. Do all fans rotate freely?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
12. Does the field water piping to the unit appear to be correct per design parameters?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
13. Is all copper tubing isolated so that it does not rub?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
14. Have the damper assemblies been inspected?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
15. Are air filters installed with proper orientation?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
16. Have condensate drain and p-trap been connected?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
17. Is the TXV sensing bulb in the correct location?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
18. Does the TXV sensing bulb have proper thermal contact and is properly insulated?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
19. Is the actual refrigerant charge of the largest circuit in accordance with the required conditioned floor area?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
20. Are ventilation and exhaust openings unobstructed?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
21. Are markings, decals, and warnings on unit clearly visible?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
22. Are all damaged or illegible markings and warnings replaced?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
23. Has the functionality of the Refrigerant Detection System been verified?	<input type="checkbox"/> YES	<input type="checkbox"/> NO

## 1.2. Ambient Temperature

Ambient Dry Bulb Temperature _____ °C/°F	Ambient Wet Bulb Temperature _____ °C/°F
--	--

## 1.3. Supply Fan Assembly

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____
Number	hp	L1	L2	L3
1				
2				
Band Size VFD Frequency _____			VAV Controls _____ Springs Operating Correctly <input type="checkbox"/>	

## 1.4. Energy Recovery Wheel Assembly

Wheels Spin Freely <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		FLA _____
Number	hp	L1	L2	L3
1				
2				

## 1.5. Power Exhaust Fan Assembly

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____
Number	hp	L1	L2	L3
1				
2				
Band Size VFD Frequency _____			Springs Operating Correctly <input type="checkbox"/>	

## 1.6. Power Return Fan Assembly

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____
Number	hp	L1	L2	L3
1				
2				
Band Size VFD Frequency _____			Springs Operating Correctly <input type="checkbox"/>	

## 1.7. Outside Air/Economizer Dampers

OA Operation Check <input type="checkbox"/>	Damper Wiring Check <input type="checkbox"/>	Gears Check <input type="checkbox"/>
RA Operation Check <input type="checkbox"/>	Damper Wiring Check <input type="checkbox"/>	Gears Check <input type="checkbox"/>
EA Operation Check <input type="checkbox"/>	Damper Wiring Check <input type="checkbox"/>	Gears Check <input type="checkbox"/>
Damper Actuator Type:		
Damper Actuator Type:		

## 1.8. Unit Configuration

Water-Cooled Condenser <input type="checkbox"/>	Air-Cooled Condenser <input type="checkbox"/>
No Water Leaks <input type="checkbox"/>	Condenser Safety Check <input type="checkbox"/>
Water Flow _____	gpm
Water Inlet Temperature _____ °C/°F	Water Outlet Temperature _____ °C/°F

## 1.9. Compressors/DX Cooling

Check Rotation <input type="checkbox"/>						
Number	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps	Head Pressure KPA/PSIG	Suction Pressure KPA/PSIG	Crankcase Heater Amps
1						
2						
3						
4						

## 1.10. Refrigeration System 1 - Cooling Mode

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

## 1.11. Refrigeration System 2 - Cooling Mode

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

### 1.12. Refrigeration System 3 - Cooling Mode

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

### 1.13. Refrigeration System 4 - Cooling Mode

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

### 1.14. Refrigeration System 1 - Heating Mode (Heat Pump Only)

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

### 1.15. Refrigeration System 2 - Heating Mode (Heat Pump Only)

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

### 1.16. Refrigeration System 3 – Heating Mode (Heat Pump Only)

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

### 1.17. Refrigeration System 4 - Heating Mode (Heat Pump Only)

	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A

### 1.18. Air-Cooled Condenser Fans

Alignment <input type="checkbox"/>	Check Rotation <input type="checkbox"/>	Nameplate Amps _____
------------------------------------	---	----------------------

Number	hp	L1	L2	L3
1				
2				
3				
4				
5				
6				

## 1.19. Water/Glycol System

1. Has the entire system been flushed and pressure checked?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
2. Has the entire system been filled with fluid?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
3. Has air been bled from the heat exchangers and piping?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
4. Is the glycol the proper type and concentration (N/A if water)?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
5. Is there a minimum load of 50% of the design load?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
6. Has the water piping been insulated?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
7. What is the freeze point of the glycol (N/A if water)? _____		

## 1.20. Electric Heating

Stages _____		Limit Lockout <input type="checkbox"/>		Aux. Limit Lockout <input type="checkbox"/>	
Stage	Amps	Stage	Amps		
1		5			
2		6			
3		7			
4		8			

## 1.21. Electric Preheating

Limit Lockout <input type="checkbox"/>		Aux. Limit Lockout <input type="checkbox"/>	
Outside Air Temperature Setpoint _____ °C/°F			
Preheat Leaving Air Temperature Setpoint _____ °C/°F			
Stage	Amps	Stage	Amps
1		3	
2		4	

## 1.22. A2L Mitigation Board

1. Does each port (sensor 1-3) have a male connector plugged in on both the Cabinet and Airstream board?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
2. Do the compressor(s) and gas heat operation shut off when the Cabinet Board is in the alarm state?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
3. Does the unit operate normally except compressor and gas heat operation when the Cabinet Board is in the alarm state?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
4. Do the compressor(s) shut off and fan(s) stay on when the Airstream Board is in the alarm state?	<input type="checkbox"/> YES	<input type="checkbox"/> NO
5. Does non-compressor or gas heating/cooling stay on when both A2L Mitigation boards are in the alarm state?	<input type="checkbox"/> YES	<input type="checkbox"/> NO

## 2. MAINTENANCE LOG

This log must be kept with the unit. It is the responsibility of the owner and/or maintenance/service contractor to document any service, repair or adjustments. AAON Service and Warranty Departments are available to advise and provide phone help for proper operation and replacement parts. The responsibility for proper startup, maintenance and servicing of the equipment falls to the owner and qualified licensed technician.

[illegible]





AAON

203 Gum Springs Road  
Longview, TX 75602-1721  
Phone: 903-236-4403  
Fax: 903-125-4463  
[www.AAON.com](http://www.AAON.com)

M2 Series Installation, Operation,  
and Maintenance  
G164890 · Rev. C · 250210

**Factory Technical Support:** 918-382-6450

**Note:** Before calling Technical Support, please have the model and serial number of the unit available.

Parts: For replacement parts, please contact your local AAON Representative.

It is the intent of AAON to provide accurate and current product information. However, in the interest of product improvement, AAON reserves the right to change pricing, specifications, and/or design of its product without notice, obligation, or liability.

Copyright © AAON, all rights reserved throughout the world.

AAON® and AAONAIRE® are registered trademarks of AAON, Inc., Tulsa, OK.o