



1. START-UP FORMS

1.1.1. RZ Series Startup Form (Pre-Startup Checklist)

1. Is there any visible shipping damage?	<input type="checkbox"/> Yes
2. Is the unit level?	<input type="checkbox"/> Yes
3. Are the unit clearances adequate for service and operation?	<input type="checkbox"/> Yes
4. Do all access doors open freely, and are the handles operational?	<input type="checkbox"/> Yes
5. Have all shipping braces been removed?	<input type="checkbox"/> Yes
6. Have all electrical connections been tested for tightness?	<input type="checkbox"/> Yes
7. Have all of the gas heat piping been checked for leaks?	<input type="checkbox"/> Yes
8. Does the electrical service correspond to the unit nameplate?	<input type="checkbox"/> Yes
9. Has the transformer tap been checked on the 208/230V units?	<input type="checkbox"/> Yes
10. Has adequate overcurrent protection been installed to match the requirements listed on the unit nameplate?	<input type="checkbox"/> Yes
11. Have all set screws on the fans been tightened?	<input type="checkbox"/> Yes
12. Do all of the fans rotate freely?	<input type="checkbox"/> Yes
13. Does the field water piping to the unit appear to be correct per design parameters?	<input type="checkbox"/> Yes
14. Is all of the copper tubing isolated so it does not rub?	<input type="checkbox"/> Yes
15. Have the damper assemblies been inspected?	<input type="checkbox"/> Yes
16. Are the air filters installed in the proper orientation?	<input type="checkbox"/> Yes
17. Have the condensate drain and p-trap been connected?	<input type="checkbox"/> Yes
18. Is the actual refrigerant charge of the largest circuit in accordance with the required conditioned floor area according to Table 16?	<input type="checkbox"/> Yes
19. Are the ventilation and exhaust openings unobstructed?	<input type="checkbox"/> Yes
20. Are the markings, decals, and warnings on the unit clearly visible?	<input type="checkbox"/> Yes
21. Have all damaged or illegible markings and warnings been replaced?	<input type="checkbox"/> Yes



1.1.2. A2L Mitigation Board

1. Does each port (sensors 1-3) have a male connector plugged into both the cabinet and airstream connections on the mitigation board?	<input type="checkbox"/> Yes
2. Does the compressor and gas heat operation shut off when the cabinet board sensor trips?	<input type="checkbox"/> Yes
3. Does normal unit operation commence, except for the compressor and gas heater, after the cabinet board sensor trips?	<input type="checkbox"/> Yes
4. Does the compressor shut off while the fan stays on when the airstream board sensor trips?	<input type="checkbox"/> Yes
5. Does the non-compressor or gas heating/cooling stay on when both boards trip? (electric heater stays on)	<input type="checkbox"/> Yes
6. When the A2L airstream alarm is activated, do supply fans start, VAV boxes open, and the compressors stop?	<input type="checkbox"/> Yes

1.1.3. Supply Fan Assembly

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____	
Number	Hp	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps	
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
VFD Frequency _____			VAV Controls _____		



1.1.4. Energy Recovery Wheel Assembly

Wheel(s) Sprin Freely <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		FLA _____	
Number	Hp	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps	
1					
2					

1.1.5. Power Return Assembly

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____	
Number	Hp	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps	
1					
2					
VFD Frequency _____					

1.1.6. Power Exhaust Assembly

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____	
Number	hp	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps	
1					
2					
VFD Frequency _____					

1.1.7. Outside Air/Economizer Dampers

Operation Check <input type="checkbox"/>
Damper Actuator Type:
Economizer Changeover Type and Operations:
Damper Wiring Check <input type="checkbox"/>
Gears Check <input type="checkbox"/>



1.1.8. Unit Configuration

Water- Cooled Condenser <input type="checkbox"/>	Air Cooled Condenser <input type="checkbox"/>
No Water Leaks <input type="checkbox"/>	Evaporative Condenser <input type="checkbox"/>
Condenser Safety Check <input type="checkbox"/>	
Water Flow _____ GPM	
Water Inlet Temperature _____ °F	
Water Outlet Temperature _____ °F	

1.1.9. Compressors/DX Cooling

Number/Stage	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps	Head Pressure PSIG	Suction Pressure PSIG	Crankcase Heater Amps
1						
2						
3						
4						
5						
6						
7						
8						

1.1.10. Air Temperatures

Ambient DB Temperature _____ °C/°F	Ambient WB Temperature _____ °C/°F
Coil Entering Air DB Temperature _____ °C/°F	Coil Entering Air WB Temp _____ °C/°F
Coil Leaving Air DB Temperature _____ °C/°F	Coil Leaving Air WB Temp _____ °C/°F



1.1.11. Refrigeration Systems

Refrigeration System 1					
	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A
Refrigeration System 2					
	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A
Refrigeration System 3					
	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A
Refrigeration System 4					
	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A
Refrigeration System 5					
	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A
Refrigeration System 6					
	Pressure	Saturated Temperature	Line Temperature	Sub-cooling	Superheat
Discharge				N/A	N/A
Suction				N/A	
Liquid					N/A



1.1.12. Condenser Fans

Alignment <input type="checkbox"/>		Check Rotation <input type="checkbox"/>		Nameplate Amps _____
Number	Hp	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
VFD Frequency _____				

1.1.13. Evaporative Condenser Pumps

Check Rotation <input type="checkbox"/>				
Number	Hp	L1 Volts/Amps	L2 Volts/Amps	L3 Volts/Amps
1				
2				



1.1.14. Water/Glycol System

1. Has the entire system been flushed and pressure checked?	<input type="checkbox"/> Yes
2. Has the entire system been filled with fluid?	<input type="checkbox"/> Yes
3. Has air been bled from the heat exchangers and piping?	<input type="checkbox"/> Yes
4. If glycol is used, is it the proper type and concentration (N/A if water)?	<input type="checkbox"/> Yes
5. Is there a minimum load of 50% of the design load?	<input type="checkbox"/> Yes
6. Has the water piping been insulated?	<input type="checkbox"/> Yes

1.1.15. Gas Heating

Natural Gas <input type="checkbox"/>		Propane <input type="checkbox"/>		Purge Air from Lines <input type="checkbox"/>		Verify Pilot Spark <input type="checkbox"/>	
Stage	Manifold Pressure (w.c.) inlet			Manifold Pressure (w.c.) outlet			
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							



1.1.16. Electric Heating

Stages _____	
Limit Lockout <input type="checkbox"/>	Aux. Limit Lockout <input type="checkbox"/>
Stage	Volts/Amps
1	
2	
3	
4	
5	
6	
7	
8	



1.1.17. Additional Findings

1.1.18. Signature

By signing this form, you verify that all of the information contained is correct and filled out to the best of your ability.

Name:	
Title:	
Rep/Contractor:	
Signature: _____	Date/Time: _____



3. MAINTENANCE LOG (E-COATED COIL)

Installation Site: _____

Installation Date: _____

Unit Model #: _____

Unit Location: _____

Unit Serial #: _____

Customer: _____

Year 20__	Ambient Temp (°F)	Surface Debris Removed	Coil Cleaned	Approved Cleaner Used	Potable Water Backwash Rinse	Potable Water Frontwash Rinse	Chlorides Removed	Comments
JAN		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
FEB		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
MAR		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
APR		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
MAY		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
JUN		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
JUL		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
AUG		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
SEP		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
OCT		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NOV		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
DEC		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

The following cleaners have been approved for use on AAON E-Coated Coils to remove mold, mildew, dust, soot, greasy residue, lint, and similar particulates without harming the coated surfaces.

Cleaning Agent	Reseller	Part Number
GulfClean™ Coil Cleaner Or Enviro-Coil Cleaner	RectorSeal 2601 Spenwick Drive, Houston, Texas 77055 (P): 713-263-8001	G074480 / 80406 Or V82540
GulfClean Salt Reducer™	" "	G074480 / 80406

Recommended Chloride Remover
RectorSeal 2601 Spenwick Drive, Houston, Texas 77055 (P): 713-263-8001